

Blackman Charter Township Comprehensive Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Alden Dr.	Peacock Walk	Burt Ave.	0.43	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Bileda Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Schedule TBD	Scheduled for tentative August 2023 construction.
Birch Haven Rd.	Wolhavn Ln.	Walcott Rd.	0.21	CSC3.5	In Progress	Work in progress, consisting of driveway saw-cutting, removal, and backfilling with temporary asphalt or millings. Pulverizing scheduled to begin on or after 7/10.
Bondsteel Dr.	Springport Rd.	End Certified Road	0.18	CSC3.5	Schedule TBD	Scheduled for tentative August - September 2023 construction.
Bradley Ave.	Lansing Ave.	Road End	0.61	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Burt Ave.	Lansing Ave.	Road End	0.60	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Canary Ln.	Peacock Walk	Cardinal Crest	0.12	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Cardinal Crest	Lansing Ave.	Canary Ln.	0.54	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Clark St.	Shirley Dr.	Woodworth Rd.	0.71	CIPR	In Progress	Preparatory work began this week, which consists of driveway layout, centerline staking, and drain structure adjustment. Door flyers were delivered to residents.
Falcon Rd.	Lansing Ave.	Canary Lane	0.53	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Kint Rd.	Murphy St.	End Certified Road	0.11	CMHO3.5	In Progress	Preparatory work began this week, which consists of driveway layout, centerline staking, and drain structure adjustment. Door flyers were delivered to residents.
Lark Dr.	Alden Dr.	Oriole Dr.	0.20	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
McConnel Dr.	Lansing Ave.	Road End	0.61	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Miona St.	Bileda Ct.	Pops Ct.	0.06	CSC3.5	Schedule TBD	Scheduled for tentative August 2023 construction.
Murphy St.	Lansing Ave.	Clark St.	0.33	CSC3.5	In Progress	Preparatory work began this week, which consists of driveway layout, centerline staking, and drain structure adjustment. Door flyers were delivered to residents.
Newell Ave.	Lansing Ave.	Kint Rd.	0.22	CSC3.5	In Progress	Preparatory work began this week, which consists of driveway layout, centerline staking, and drain structure adjustment. Door flyers were delivered to residents.
Nowling St.	Bradley Ave.	Burt Ave.	0.13	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Old Springport Rd.	Road End	Road End	0.13	CSC3.5	Schedule TBD	Scheduled for tentative August - September 2023 construction.
Oregon Rd.	Springfield Dr.	Road End	0.04	CSC3.5	Recycling Completed	Recycling was completed on Tuesday, 6/27. Grading will be performed, followed by asphalt paving in the next 1-2 weeks.
Oriole Dr.	Peacock Walk	McConnel Dr.	0.35	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Outer Dr.	Parnall Rd.	Saines Manor Dr.	0.09	CSC3.5	Schedule TBD	Scheduled for tentative late July - early August 2023 construction.
Peacock Walk	Lansing Ave.	Canary Ln.	0.52	CSC3.5	Paving in Progress	Rieth-Riley is paving the base course of asphalt this week. The base course paving began Tuesday, 6/27 and is expected to be completed by Friday, 6/30.
Pin Oak Trl.	Walcott Rd.	Road End	0.25	CSC3.5	In Progress	Work in progress, consisting of driveway saw-cutting, removal, and backfilling with temporary asphalt or millings. Pulverizing scheduled to begin on or after 7/10.
Pops Ct.	Shirley Dr.	Miona St.	0.07	CSC3.5	Schedule TBD	Scheduled for tentative August 2023 construction.
Saines Manor Dr.	Shirley Dr.	Outer Dr.	0.26	CSC3.5	Schedule TBD	Scheduled for tentative late July - early August 2023 construction.
Springfield Dr.	M-50 (Clinton Rd.)	Road End	0.31	CSC3.5	Recycling Completed	Recycling was completed on Tuesday, 6/27. Grading will be performed, followed by asphalt paving in the next 1-2 weeks.

Vermont Rd.	Springfield Dr.	Road End	0.06	CSC3.5	Recycling Completed	Recycling was completed on Tuesday, 6/27. Grading will be performed, followed by asphalt paving in the next 1-2 weeks.
Walcott Rd.	M-50 (Clinton Rd.)	Ridge Rd.	0.72	CIPR	In Progress	Work in progress, consisting of driveway saw-cutting, removal, and backfilling with temporary asphalt or millings. Pulverizing scheduled to begin on or after 7/10.
Wolhavn Ln.	M-50 (Clinton Rd.)	End Certified Road	0.37	CSC3.5	In Progress	Work in progress, consisting of driveway saw-cutting, removal, and backfilling with temporary asphalt or millings. Pulverizing expected to begin on or after 6/26.
Woodworth Rd.	Shirley Dr.	Lansing Ave.	0.93	CIPR	In Progress	Preparatory work began this week, which consists of driveway layout, centerline staking, and drain structure adjustment. Door flyers were delivered to residents.
Wyoming Rd.	Road End	Road End	0.09	CSC3.5	Recycling Completed	Recycling was completed on Tuesday, 6/27. Grading will be performed, followed by asphalt paving in the next 1-2 weeks.

TOTAL LENGTH 9.84

Definitions of Treatments

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)