

Blackman Charter Township Comprehensive Local Road Improvement Plan

| Road | From | To | Length (Mi.) | Treatment | Status (Map) | General Overview |
|----------------|--------------------|--------------------|--------------|-----------|--------------------|---|
| Barrett Rd. | Elm Rd. | Road End | 0.29 | HMA3.0 | Paving in Progress | Base course paving occurred on Friday, 5/23. Top course paving anticipated in the next few weeks. |
| Blake Rd. | Elm Rd. | Dettman Rd. | 1.08 | CIPR | Schedule TBD | Scheduled for tentative July 2025 construction. |
| Boland St. | M-106 (Cooper St.) | River St. | 0.16 | CSC3.5 | In Progress | Preparatory work in progress. |
| Brookley Rd. | M-106 (Cooper St.) | Road End | 0.35 | HMA1.5 | Paving Complete | Paving completed. |
| Connable St. | M-106 (Cooper St.) | Road End | 0.08 | CSC3.5 | In Progress | Preparatory work in progress. |
| Cunningham Rd. | M-50 (Clinton Rd.) | Road End | 0.30 | HMA3.0 | In Progress | Preparatory work in progress. |
| Deweese Rd. | M-106 | Twp. Line | 0.95 | CIPR | Schedule TBD | Scheduled for tentative July 2025 construction. |
| Hendee Rd. | Blackman Rd. | M-50 (Clinton Rd.) | 2.40 | HMA3.0 | In Progress | Preparatory work completed, paving scheduled for Thurs. 6/5 and Fri. 6/6 weather permitting. |
| McGill Rd. | Seymour Rd. | Twp. Line | 0.99 | CIPR | Schedule TBD | Scheduled for tentative July 2025 construction. |
| O'Neill Dr. | Airport Rd. | Road End | 0.44 | CMHO3.5 | Schedule TBD | Coordinating with MDOT on timeframe for Airport Rd and the bridge repair. |
| River St. | Road End | Road End | 0.75 | CSC3.5 | In Progress | Preparatory work in progress. |
| Scarborough Rd | Hendee Rd | Rives Junction Rd | 0.32 | CSC3.5 | In Progress | Preparatory work completed, paving scheduled for Thurs. 6/5 and Fri. 6/6 weather permitting. |
| Second St. | M-106 (Cooper St.) | River St. | 0.12 | CSC3.5 | In Progress | Preparatory work in progress. |
| Third St. | M-106 (Cooper St.) | Road End | 0.09 | CMHO3.5 | In Progress | Preparatory work in progress. |
| Videto Ln. | Rosehill Rd. | Road End | 0.20 | HMA3.0 | Paving in Progress | Base course paving occurred on Friday, 5/23. Top course paving anticipated in the next few weeks. |

TOTAL LENGTH 8.51

Definitions of Treatments

| | |
|---------|---|
| CIPR | Cold in-place recycling of the existing surface and HMA surfacing. |
| CMHO3.5 | Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course) |
| CSC3.5 | Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course) |
| HMA1.5 | HMA resurfacing of the existing roadway (one lift - 1.5" top course) |
| HMA3.0 | HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course) |