

**Blackman Charter Township Comprehensive Local Road Improvement Plan**

<b>Road</b>	<b>From</b>	<b>To</b>	<b>Length (Mi.)</b>	<b>Treatment</b>	<b>Status (Map)</b>	<b>General Overview</b>
Aldrich Dr.	Poole Dr.	Lynn Dr.	0.09	CSC3.5	Completed	All work is completed.
Black Oak Trl.	M-50	Burning Tree Ln.	0.06	CSC3.5	Paving Complete	Restoration is in progress and is expected to be complete this week.
Briggs Ct.	Parnall Rd.	Mae Ct.	0.16	HMA3.0	Completed	All work is completed.
Burning Tree Ln.	Pepper Tree Ln.	Road End	0.38	CSC3.5	Paving Complete	Restoration is in progress and is expected to be complete this week.
Campbell Dr.	Springport Rd.	Poole Dr.	0.21	CSC3.5	Completed	All work is completed.
Chrimac St.	M-50	Merton Dr.	0.20	CSC3.5	Completed	All work is completed.
Coachman Dr.	Northmeadow Rd.	Hitching Post Rd.	0.07	CSC3.5	Completed	All work is completed.
Craig Ct.	Briggs Ct.	Garland Dr.	0.06	HMA3.0	Completed	All work is completed.
Dan St.	Clinton Way	Dave St.	0.35	CMHO3.5	Completed	All work is completed.
Dave St.	N. Diane St.	Road End	0.09	CMHO3.5	Completed	All work is completed.
Doney Rd.	Springport Rd.	Road End	0.30	HMA3.0	Completed	All work is completed.
E. Diane St.	Dan St.	N. Diane St.	0.06	CMHO3.5	Completed	All work is completed.
Fawn Ln.	M-50	Road End	0.63	CSC3.5	Paving Complete	Top course paving completed on 11/11. Restoration expected to be complete by the end of the season.
Firethorn Dr.	Hendee Rd.	Road End	0.40	CSC3.5	Paving Complete	Top course paving completed on 11/11. Restoration expected to be complete by the end of the season.
Garland Dr.	Craig Ct.	Road End	0.28	HMA3.0	Completed	All work is completed.
Geneva Dr.	Garland Dr.	Road End	0.03	HMA3.0	Completed	All work is completed.
Gilchrist Dr.	Road End	Road End	0.06	HMA3.0	Completed	All work is completed.
Ginkgo Ln.	Sweetgum Dr.	Sassafras Dr.	0.06	CSC3.5	Paving Complete	Top course paving completed on 11/9. Restoration expected to be complete by the end of the season.
Hitching Post Rd.	Coachman Dr.	Old Wagon Trl.	0.16	CSC3.5	Completed	All work is completed.
Industrial Dr.	County Farm Rd.	Road End	0.37	CMHO2.0	Completed	All work is completed.
John Glenn Dr.	M-50	Road End	0.52	CSC3.5	Paving in Progress	Top course paving expected today, 11/16. Restoration expected to be complete by the end of the season.
Jones Rd.	Van Horn Rd.	Twp. Line	0.50	CIPR	Completed	All work is completed.
Long View Dr.	Spencer Dr.	Road End	0.09	CSC3.5	Completed	All work is completed.
Lynn Dr.	Campbell Dr.	Road End	0.13	CSC3.5	Completed	All work is completed.
Lynnbrook Dr.	Spencer Dr.	Road End	0.09	CSC3.5	Completed	All work is completed.
Mae Ct.	Marie Ct.	Briggs Ct.	0.07	HMA3.0	Completed	All work is completed.

Marie Ct.	Parnall Rd.	Mae Ct.	0.17	HMA3.0	Completed	All work is completed.
Marks Dr.	Murdock Ct.	Road End	0.03	HMA3.0	Completed	All work is completed.
Merton Dr.	Woodmere St.	Road End	0.09	CSC3.5	Completed	All work is completed.
Mountie Way	Road End	Road End	0.21	CSC3.5	Completed	All work is completed.
Murdock Ct.	Parnall Rd.	Marie Ct.	0.16	HMA3.0	Completed	All work is completed.
Murray Rd.	M-50	Twp. Line	1.56	CIPR	Completed	All work is completed.
N. Diane St.	Dave St.	E. Diane St.	0.23	CMHO3.5	Completed	All work is completed.
North Valley Farm Rd.	M-50	Road End	0.10	CSC3.5	Completed	All work is completed.
Northmeadow Rd.	Rives Junction Rd.	Old Wagon Trl.	0.22	CSC3.5	Completed	All work is completed.
Old Wagon Trl.	Northmeadow Rd.	Hitching Post Rd.	0.10	CSC3.5	Completed	All work is completed.
Pepper Tree Ln.	Burning Tree Ln.	Road End	0.06	CSC3.5	Paving Complete	Restoration is in progress and is expected to be complete this week.
Poole Dr.	Campbell Dr.	Road End	0.11	CSC3.5	Completed	All work is completed.
Saradan Dr.	County Farm Rd.	Wayland Dr.	0.36	CIPR	Paving Complete	Restoration expected to be completed later this week.
Sassafras Dr.	Ginkgo Ln.	Firethorn Dr.	0.17	CSC3.5	Paving Complete	Top course paving completed on 11/9. Restoration expected to be complete by the end of the season.
Scheele Dr.	Airport Rd.	Saradan Dr.	0.40	CIPR	Paving Complete	Restoration expected to be completed later this week.
Scott Carpenter Dr.	Hendee Rd.	Fawn Ln.	0.30	CMHO3.5	Paving in Progress	Top course paving expected this week. Restoration expected to be complete by the end of the season.
Scott Carpenter Dr.	Fawn Ln.	Road End	0.12	CSC3.5	Paving in Progress	Top course paving in progress. Restoration expected to be complete by the end of the season.
Sid Dr.	Scott Carpenter Dr.	Scott Carpenter Dr.	0.25	CMHO3.5	Paving in Progress	Top course paving expected this week. Restoration expected to be complete by the end of the season.
Spencer Dr.	Springport Rd.	Long View Dr.	0.26	CSC3.5	Completed	All work is completed.
Sweetgum Dr.	Ginkgo Ln.	Firethorn Dr.	0.16	CSC3.5	Paving Complete	Top course paving completed on 11/9. Restoration expected to be complete by the end of the season.
Technology Dr.	County Farm Rd.	Road End	0.26	CMHO2.0	Completed	All work is completed.
Van Horn Rd.	M-50	Lansing Ave.	3.10	CIPR	Completed	All work is completed.
Wayland Dr.	Airport Rd.	Saradan Dr.	0.39	CIPR	Paving Complete	Restoration expected to be completed later this week.
Windemere Dr.	Long View Dr.	Lynnbrook Dr.	0.17	CSC3.5	Completed	All work is completed.
Woodmere St.	M-50	Road End	0.21	CSC3.5	Completed	All work is completed.

**TOTAL LENGTH 14.62**

**Definitions of Treatments**

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO2.0	Cold milling and 2" HMA resurfacing (one lift - 2" top course)
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
HMA3.0	HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course)