

Blackman Charter Township Comprehensive Local Road Improvement Plan						
Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Andrew Ave	West Ave	Lansing Ave	0.50	HMA3.0	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Aspen Way	Locust Ln	Timber Trl	0.25	CMHO3.5	Paving In Progress	Base course paving occurred 6/19 - 6/20. Top course paving anticipated in next 2 - 3 weeks, pending curb repairs being completed.
Balmars Ave	Cunningham Rd	Road End	0.73	HMA3.0	Paving In Progress	Top course paving anticipated later this week or early next week.
Blackstone St	Jackson City Limits	Road End	0.17	HMA3.0	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Cranbrook Dr	Lansing Ave	Road End	0.39	CSC3.5	Paving In Progress	Base course paving occurred 6/20 - 6/21. Top course paving anticipated in next 1 - 2 weeks.
Cunningham Rd	Morrill Rd	Lansing Ave	0.95	CIPR	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 7/15.
Ferndale Rd	Loretta Ave (North)	St. Anne Ave	0.16	CSC3.5	Paving In Progress	Base course paving occurred 6/19. Top course paving anticipated later this week or next week.
Gerry Dr	Tommy St	Lansing Ave	0.36	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Greenmeadow Dr	Morrill Rd	Road End	0.09	CSC3.5	Paving In Progress	Base course paving occurred 6/20 - 6/21. Top course paving anticipated in next 1 - 2 weeks.
Hansels Ct	Wunders Ct	Cunningham Rd	0.12	CSC3.5	Paving In Progress	Top course paving anticipated later this week or early next week.
Hilda St	Parnall Rd	Road End	0.27	CSC3.5	Paving Complete	Top course paving completed on 6/24. Restoration to occur over the next few weeks.
Hillsdale St	Lansing Ave	Blackstone St	0.19	CMHO4.0	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Ida Blvd	Kenzie Blvd	Road End	0.03	CSC3.5	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 6/10.
Joseph St	Tommy St	Lansing Ave	0.32	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Kenzie Blvd	Cunningham Rd	Ida Blvd	0.22	CSC3.5	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 6/10.
Kingswood Dr	Morrill Rd	Road End	0.09	CSC3.5	Paving In Progress	Base course paving occurred 6/20 - 6/21. Top course paving anticipated in next 1 - 2 weeks.
Leonard St	Parnall Rd	End Certified Road	0.25	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Locust Ln	Cunningham Rd	Timber Trl	0.22	CMHO3.5	Paving In Progress	Base course paving occurred 6/19 - 6/20. Top course paving anticipated in next 2 - 3 weeks, pending curb repairs being completed.
Loretta Ave (North)	Cunningham Rd	Road End	0.25	CSC3.5	Paving In Progress	Base course paving occurred 6/19. Top course paving anticipated later this week or next week.
Loretta Ave (South)	Parnall Rd	Road End	0.29	CSC3.5	Paving Complete	Top course paving completed on 6/24. Restoration to occur over the next few weeks.
Luella Ave	Ferndale Rd	Cunningham Rd	0.21	CSC3.5	Paving In Progress	Base course paving occurred 6/19. Top course paving anticipated later this week or next week.
Macon St	Balmars Ave	Northlands Ave	0.06	HMA3.0	Paving Complete	Top course paving completed on 6/24. Restoration to occur over the next few weeks.
Michael Dr	Leonard St	Lansing Ave	0.24	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
Morrill Rd	Parnall Rd	Lansing Ave	2.33	CIPR	In Progress	Preparatory work in progress. Road recycling anticipated to start during week of 7/22.
Morris St	Jackson City Limits	Sunset Dr	0.21	CSC3.5	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Northlands Ave	Balmars Ave	Macon St	0.48	HMA3.0	Paving Complete	Top course paving completed on 6/24. Restoration to occur over the next few weeks.

Royal Dr	Andrew Ave	Lansing Ave	0.55	CSC3.5	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Sandro Ave	Balmars Ave	Northlands Ave	0.07	HMA3.0	Paving In Progress	Top course paving anticipated later this week or early next week.
St. Anne Ave	Ferndale Rd	Cunningham Rd	0.21	CSC3.5	Paving In Progress	Base course paving occurred 6/19. Top course paving anticipated later this week or next week.
Sunset Dr	Morris St	Road End	0.14	CSC3.5	Schedule TBD	Scheduled for tentative July - August 2024 construction.
Timber Trl	Locust Ln	Aspen Way	0.08	CMHO3.5	Paving In Progress	Base course paving occurred 6/19 - 6/20. Top course paving anticipated in next 2 - 3 weeks, pending curb repairs being completed.
Tommy St	Joseph St	Gerry Dr	0.07	CSC3.5	Paving Complete	Restoration work mostly completed, manhole adjustments to be completed later this construction season.
University St	Balmars Ave	Road End	0.26	HMA3.0	Paving Complete	Top course paving completed on 6/24. Restoration to occur over the next few weeks.
Wunders Ct	Morrill Rd	Road End	0.14	CSC3.5	Paving In Progress	Top course paving anticipated later this week or early next week.

TOTAL LENGTH 10.89

Definitions of Treatments	
CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
HMA3.0	HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course)