

**Blackman Charter Township Comprehensive Local Road Improvement Plan**

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Barrett Rd.	Elm Rd.	Road End	0.29	HMA3.0	Paving Complete	Top course paving completed on 6/20. Timeframe for restoration work TBD.
Blake Rd.	Elm Rd.	Dettman Rd.	1.08	CIPR	Schedule TBD	Cold in-place recycling scheduled to begin during the week of 7/21.
Boland St.	M-106 (Cooper St.)	River St.	0.16	CSC3.5	Paving in Progress	Base course paving was completed on 7/2. Awaiting timeframe for top course.
Brookley Rd.	M-106 (Cooper St.)	Road End	0.35	HMA1.5	Paving Complete	Paving completed. Timeframe for restoration work TBD.
Connable St.	M-106 (Cooper St.)	Road End	0.08	CSC3.5	Paving in Progress	Base course paving was completed on 7/2. Awaiting timeframe for top course.
Cunningham Rd.	M-50 (Clinton Rd.)	Road End	0.30	HMA3.0	In Progress	Preparatory work at the Ridge Rd intersection completed. Paving anticipated within the next 1-2 weeks, depending on weather and scheduling factors.
Deweese Rd.	M-106	Twp. Line	0.95	CIPR	Schedule TBD	Cold in-place recycling scheduled to begin during the week of 7/21.
Hendee Rd.	Blackman Rd.	M-50 (Clinton Rd.)	2.40	HMA3.0	Paving Complete	Top course paving completed on 6/16. Timeframe for restoration work TBD.
McGill Rd.	Seymour Rd.	Twp. Line	0.99	CIPR	Schedule TBD	Cold in-place recycling scheduled to begin during the week of 7/21.
O'Neill Dr.	Airport Rd.	Road End	0.44	CMHO3.5	Schedule TBD	Coordinating with MDOT on timeframe for Airport Rd and the bridge repair.
River St.	Road End	Road End	0.75	CSC3.5	Paving in Progress	Base course paving was completed on 7/2. Awaiting timeframe for top course.
Scarborough Rd	Hendee Rd	Rives Junction Rd	0.32	CSC3.5	Paving in Progress	Base course paving completed, awaiting timeframe for top course paving.
Second St.	M-106 (Cooper St.)	River St.	0.12	CSC3.5	Paving in Progress	Base course paving was completed on 7/2. Awaiting timeframe for top course.
Third St.	M-106 (Cooper St.)	Road End	0.09	CMHO3.5	Paving in Progress	Base course paving was completed on 7/2. Awaiting timeframe for top course.
Videto Ln.	Rosehill Rd.	Road End	0.20	HMA3.0	Paving Complete	Top course paving completed on 6/20. Timeframe for restoration work TBD.

**TOTAL LENGTH      8.51**

**Definitions of Treatments**

CIPR	Cold in-place recycling of the existing surface and HMA surfacing.
CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
CSC3.5	Crush existing roadway, grade, and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
HMA1.5	HMA resurfacing of the existing roadway (one lift - 1.5" top course)
HMA3.0	HMA resurfacing of the existing roadway (two lifts - 1.5" leveling course and a 1.5" top course)