

Lake Columbia Local Road Improvement Plan

Road	From	To	Length (Mi.)	Treatment	Status (Map)	General Overview
Aberdeen Dr	S. Grand Pointe Dr	N. Grand Pointe Dr	0.15	GSP3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Andover Ln	Diversy Dr	Carlisle Rd	0.21	GSP3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Beechmont Dr	Hawthorne Dr	Road End	0.23	CMHO3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Bennington Ln	S. Grand Pointe Dr	N. Grand Pointe Dr	0.17	GSP3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Bingham Dr	Hawthorne Dr	Hewitt Rd	0.29	CMHO3.5	Paving in Progress	Base course paving in progress, top course paving expected in next 1-2 weeks.
Carlisle Rd	Diversy Dr	Bingham Dr	0.24	GSP3.5	Paving in Progress	Base course paving in progress, top course paving expected in next 1-2 weeks.
Cindy Cir	Somerset Dr	Somerset Dr	0.10	CMHO3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Diversy Dr	Hawthorne Dr	Hewitt Rd	0.32	CMHO3.5	Paving in Progress	Base course paving in progress, top course paving expected in next 1-2 weeks.
E. Princess Dr	Somerset Dr	Somerset Dr	0.24	CMHO3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Hawthorne Dr	Hewitt Rd	Road End	0.55	CMHO3.5	Paving in Progress	Base course paving in progress, top course paving expected in next 1-2 weeks.
Karen Ct	E. Princess Dr	End of Certified Road	0.03	CMHO3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Littlefield Ln	S. Grand Pointe Dr	N. Grand Pointe Dr	0.10	GSP3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Marlboro Ct	Hawthorne Dr	Road End	0.03	CMHO3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
N. Grand Pointe Dr	Hayes Rd	S. Grand Pointe Dr	0.41	CMHO3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Paula Dr	Hewitt Rd	Road End	0.17	CMHO3.5	Cold Milling Completed	Cold milling finished, HMA paving scheduled to occur later this week if weather permits.
Robindale Ct	N. Grand Pointe Dr	Road End	0.04	CMHO3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
S. Grand Pointe Dr	Hayes Rd	N. Grand Pointe Dr	0.36	CMHO3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.
Somerset Dr	Hayes Rd	Hayes Rd	1.24	CMHO3.5	Paving in Progress	Base course paving in progress, top course paving expected in next 1-2 weeks.
Sussex Ct	Diversy Dr	Carlisle Rd	0.13	GSP3.5	Paving in Progress	Base course paving in progress, top course paving expected in next 1-2 weeks.
Waverly Ct	Hawthorne Dr	Road End	0.08	CMHO3.5	Paving in Progress	Base course paving completed, top course paving expected in next 1-2 weeks.

TOTAL LENGTH 5.08

Definitions of Treatments

CMHO3.5	Cold milling and 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)
GSP3.5	Prepare existing gravel road and compact with 3.5" HMA resurfacing (two lifts - 2" base course and a 1.5" top course)