




# 2019 Road Recycling Program

Updated on November 14, 2019

- Road Paving Complete
- Paving in Progress



Road Name	From	To	Current Status	Estimated Length (miles)
Bailey Rd	County Farm Rd	Springport Rd	Road Paving Complete	1.61
Browns Lake Rd	E Kimmel Rd	Wickwire Rd	Road Paving Complete	1.23
Chapel Rd	McCain Rd	Township Line	Road Paving Complete	1.04
Draper Rd	E Kimmel Rd	Park Dr	Road Paving Complete	2.98
E Kimmel Rd	S Jackson Rd	Hague Ave	Road Paving Complete	1.50
E Kimmel Rd	Hague Ave	S Draper Rd	Road Paving Complete	0.50
Emmons Rd	Browns Lake Rd	Hague Ave	Road Paving Complete	0.50
Floyd Ave	S Draper Rd	S Meridian Rd (US-127)	Road Paving Complete	0.75
Keeley Park	<Null>	<Null>	Road Paving Complete	1.30
King Rd	Albion Rd	Mathews Rd	Road Paving Complete	5.20
Marion Rd	Hague Ave	S Draper Rd	Road Paving Complete	0.50
McCain Rd	S Parma Rd	Reynolds Rd	Road Paving Complete	4.95
Old Silo Dr	Road End	Hankerd Rd	Road Paving Complete	0.52
Park Dr	Francis St	Oaklane Rd	Road Paving Complete	1.60
S State St	Road End	Fifth St	Road Paving Complete	0.50
Sandstone Rd	King Rd	Township Line	Road Paving Complete	2.00
Wickwire Rd	S Jackson Rd	Browns Lake Rd	Road Paving Complete	0.98
Teft Rd	Mathews Rd	M-60	Paving In Progress	2.28
<b>Total Miles Recycled to Date</b>			<b>100%</b>	<b>29.94</b>
<b>Total Miles Paved</b>			<b>92%</b>	<b>27.66</b>
<b>Total Miles Scheduled</b>				<b>29.94</b>

- Roads**
- Freeway
  - Routes
  - Primary
  - Local Paved
  - Local Gravel
  - Private Drive

**DISCLAIMER:** Maps are drawn as accurately as possible. They are intended to be a visual aid for road construction and related projects. They are subject to change based on new information and do not take the place of a formal contract.

**Note:** This schedule is tentative. Factors can and often do arise, such as weather and scheduling conflicts, that cause project timelines to change. This exhibit will be updated accordingly.

Source: Jackson County Department of Transportation