

Moscow Road Preventative Maintenance:

Weekly Report			
September 15, 2025 – September 19, 2025			
Project Name	Project Description	Project Start Date	Week Summary
Moscow Road #216524	9.78 miles of hot mix asphalt cold milling, and resurfacing, aggregate shoulders, guardrail and pavement markings on Moscow Road from the Hillsdale County line to M-60 in Jackson County	9/15/2025	Lakeland Asphalt contractor on site to begin cold milling and wedge course on Moscow Road. The crew also began removals in preparation for paving top course on Tuesday 09/16. Top course paving will continue throughout this week.



Cold Milling on Moscow Road.



Wedge Course Paving Moscow Road and Hanover Road intersection.



Top Course Paving on Moscow Road.